

Trading Corporation of Bangladesh

TCB Bhaban, Kawran Bazar, Dhaka-1215

Phone : Office-8180069-71

FAX : 88-02-8180057

E-mail : tcb@tcb.gov.bd

Website: www.tcb.gov.bd



ট্রেডিং কর্পোরেশন অব বাংলাদেশ
টিসিবি ভবন, কাওরান বাজার, ঢাকা-১২১৫।
ফোন : অফিস ৮১৮০০৬৯-৭১
ফ্যাক্স : ৮৮-০২-৮১৮০০৫৭
ই-মেইল : tcb@tcb.gov.bd
Website: www.tcb.gov.bd

নং-২৬.০৫.০০০০.০০৬.১৪.৬৮৭.১৭/ ৪৬৭

তারিখঃ ০৪-০৩-২০১৮

বিষয়ঃ টিসিবি'র নিজস্ব অর্থায়নে বাস্তবায়নাধীন “টিসিবি ভবনের ১১তম ও ১২তম তলা নির্মাণ” শীর্ষক প্রকল্পের February, 2018 মাসের Progress Report প্রেরণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ে বর্ণিত প্রকল্পের February, 2018 মাসের Progress Report পরবর্তী কার্যক্রম গ্রহণের জন্য এতদসঙ্গে সংযুক্ত করে নির্দেশক্রমে প্রেরণ করা হলো।

সংযুক্তঃ বর্ণনামতে - ১ (এক) প্রস্থ।

মোঃ শাহাবুদ্দিন
০৪-০৩-২০১৮

(মোঃ শাহাবুদ্দিন)

প্রধান কর্মকর্তা (সিএমএস ও বিওবি),
টিসিবি, ঢাকা।

ও

প্রকল্প পরিচালক

জনাব মোঃ মুসলেহ উদ্দিন,
উপ-প্রধান, পরিকল্পনা শাখা,
বাণিজ্য মন্ত্রণালয়,
বাংলাদেশ সচিবালয়, ঢাকা।

সদয় জ্ঞাতার্থে অনুলিপিঃ

- ১। চেয়ারম্যান, টিসিবি, ঢাকা।
- ২। পরিচালক (প্রশাসন ও অর্থ), টিসিবি, ঢাকা।

কার্যার্থে অনুলিপিঃ

- ১। কম্পিউটার প্রোগ্রামার, টিসিবি প্রধান কার্যালয় ঢাকা। সংযুক্ত February, 2018 মাসের Progress Report টিসিবি'র ওয়েব সাইটে Upload এর ব্যবস্থা গ্রহণের জন্য অনুরোধ করা হলো।

Government of the People's Republic of Bangladesh
 Ministry of Planning
Implementation Monitoring and Evaluation Division

Monthly Implementation Progress Review meeting
 of ADP included Project of the year- 2017-2018

IMED 05/2003 (Revised)
 Monthly Progress Report

Reporting Period: February-2018

Name of the Ministry/Division/Organization : Ministry of Commerce/Trading Corporation of Bangladesh.

(In Lakh Taka)

Name of the Project	Allocation for the year-2017-18			Taka released	Expenditure February-2018 & % of allocation		
	Total	Taka	Project Aid (RPA)		Total	Taka	Project Aid (RPA)
Construction of 10 th & 11 th floor of TCB Bhaban at Kawran Bazar, Dhaka.	800 Lakh	800 Lakh		800 Lakh	563.87 & 70.48%	563.87 & 70.48%	
a) Main Programme : Construction of 10 th & 11 th floor of TCB Bhaban							
Sub Total :							
b) Technical Assistance Programme :							
Sub Total :							
c) Organization's Self Financed Programme :							
Sub Total :							
d) Food Aided Programme :							
Sub Total :							
Grand Total :							

Monthly Implementation Progress Review meeting
of ADP included Project of the year- 2017-2018

IMED 05/2003 (Revised)
Monthly Progress Report

Reporting Period: February-2018

Name of the Ministry/Division/Organization : Ministry Of Commerce.

1. Name of the Project : Construction of 10th & 11th floor of TCB Bhaban at Kawran Bazar, Dhaka.
2. Objectives of the Project : To earn revenue by the construction of the 10th and 11th floor of TCB Bhaban.
To Secure TCB Bhaban by Supply & installation Sprinkler and Fire Alarm System, Fire Fighting System and Steel Stair, Fire Door & Sub Station Repair Works etc.
3. Implementation Period : a) Original: 01-10-2015 to 30-06-2019,
4. Location of the Project : DIT Plot No. 1, at Kawran Bazar, Dhaka.
5. Source of Funding (with amount): TCB's own source.
6. Estimated Cost : (In Lakh Taka)

Total	Taka	Project Aid (RPA)	Physical (% of Total Project)
1611.84 Lakh	1611.84 Lakh		100%

- a) i. Original : 1611.84 Lakh
ii. Revised : N/A.
- b) Cumulative Progress upto last June : 389.08 Lakh
- c) Current year allocation and Physical Target : 1000 Lakh and 50.00 % W1, W2, W3 & W4 Works
- d) Progress of current month : Physical Progress 5.00%,
- e) Progress upto the current Month of the year : Physical Progress 30.00%, Financial 563.87 Lakh
- f) Fund released upto the current / Month : 800 Lakh

7. Quarterly Financial And Physical : (In Lakh Taka)

1 st Quarter		2 nd Quarter		3 rd Quarter		4 th Quarter	
Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
151.87	9.00%	112.26	14.00%	299.74	7.00%		

- a) Target : 50.00%
- b) Achievement : Construction work is going on.

(Physical progress as the 60.00% of total project)

8. Target and Achievement of the main Components of the Project:

(In Lakh Taka)

Sl. No.	Work components as per PP (With quantity)	Estimated Cost	Achievement upto last June		Target of the current year		Progress upto the month of February of the current year	
			Financial	Physical (% of the component)	Financial	Physical (% of the component)	Financial	Physical (% of the component)
(a) Revenue Component								
W1	Entertainment	1.00	0.00	0.0%	0.40	40%	0.00	0.0%
	Misc	3.00	0.00	0.0%	1.00	33.33%	0.00	0.0%
	Supplies and Services	2.00	0.00	0.0%	0.60	30%	0.00	0.0%
Sub Total (Revenue component)		6.00	0.00	0.0%	2.00	33.33%	0.00	0.0%
(b) Capital component								
W2	Construction of Works	1177.71 local Taka	389.08	30.0%	550.95	46.78%	563.87	30.0%
	Sanitary and water supply works	16.44 local Taka	0.00	0.0%	15.00	91.24%	0.00	0.0%
	Electrical fittings	46.74 local Taka	0.00	0.0%	46.05	98.52%	0.00	0.0%
Sub Total (Capital component)		1240.89	389.08	30.0%	612.00	49.31%	563.87	30.0%
(c) Capital component								
W3	Sprinkler and Fire Alarm System	28.11 local Taka	0.00	0.0%	10.11	35.96%	0.00	0.0%
	Fire Fighting System	146.64 local Taka	0.00	0.0%	50.64	34.53%	0.00	0.0%
	Steel Stair, Fire Door & Sub Station Repair Works	65.20 local Taka	0.00	0.0%	65.20	100.00%	0.00	0.0%
Sub Total (Capital component)		239.95	0.00	0.0%	125.95	52.49%	0.00	0.0%
(d) Capital component								
W4	Supply & installation of a Fire rated lift with Voltage stabilizer	110.00 local Taka	0.00	0.0%	45.05	40.95%	0.00	0.0%
	Existing Three lifts uplifted up to 14th floor	15.00 local Taka	0.00	0.0%	15.00	100.00%	0.00	0.0%
Sub Total (Capital component)		125.00	0.00	0.0%	60.05	48.04%	0.00	0.0%
Grand Total (W1+W2+W3+W4)		1611.84	389.08	30.0%	800.00	50.00%	563.87	30.00%

9. Reasons for the delay of
Project implementation

: In implementation Stage, the project delayed
for Tender Processing.

10. Existing problems of
Implementation of the project

: Nil.


08-06-2020
Name & Signature of the
Project Director &
Telephone No. 02818-0062
Md. Shahabuddin
Project Director
Construction of 10th & 11th floor of TCB Bhaban
at Karwan Bazar, Dhaka