



প্রকল্প পরিচালকের কার্যালয়
টিসিবি'র আপদকালীন মজুদ ক্ষমতা বৃদ্ধির লক্ষ্যে চট্টগ্রাম, সিলেট ও
রংপুর আঞ্চলিক কার্যালয় এর জন্য গুদাম নির্মাণ
ট্রেডিং কর্পোরেশন অব বাংলাদেশ
টিসিবি ভবন, ১, কাওরান বাজার, ঢাকা।
ফোনঃ ০২-৮১৮০০৭৪, ই-মেইলঃ pdcgcsrp@tcb.gov.bd



১৭২


নং-২৬.০৫.০০০০.০৪৬.১৪.১০.২০/১৬

তারিখঃ ২৮-০৯-২০২১

বিষয়ঃ “Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity” শীর্ষক প্রকল্পের July to September, 2021 মাসের Quarterly Progress Report প্রেরণ প্রসঙ্গে।


উপর্যুক্ত বিষয়ে বর্ণিত প্রকল্পের July to September, 2021 মাসের Quarterly Progress Report পরবর্তী কার্যক্রম গ্রহণের জন্য এতদসঙ্গে সংযুক্ত করে প্রেরণ করা হলো।

সংযুক্তঃ বর্ণনামতে - ১ (এক) প্রস্থ।


২৮/০৯/২০২১
(মোঃ শেখাবুর রহমান)
প্রকল্প পরিচালক

অতিরিক্ত সচিব (উন্নয়ন)
পরিকল্পনা সেল
বাণিজ্য মন্ত্রণালয়
বাংলাদেশ সচিবালয়
ঢাকা।

সদয় জ্ঞাতার্থে অনুলিপিঃ
১। চেয়ারম্যান, টিসিবি, ঢাকা।
২। পরিচালক (প্রশাসন ও অর্থ), টিসিবি, ঢাকা।


২৯/৯/২১

**Government of the People's Republic of Bangladesh
Ministry of Planning**

Implementation Monitoring and Evaluation Division

Project Monitoring Form: IMED 03/2003 (Revised) (Page 1 of 4)
(Quarterly Progress Report)

ADP: 2020-2021, Reporting Quarter Month of July to September, 2021

A. Quarterly Financial Progress Report

Code

--	--

- A.1 a) Project Title: "Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"
 b) Ministry: Ministry of Commerce.
 c) Division:
 d) Agency: Trading Corporation of Bangladesh.

A.2 Quarterly Financial Progress:

(Amount in Lakh Taka)


Head	Release for the Quarter		Expenditure for the Quarter of January to March, 2021			Current Year's Expenditure		
	GoB	RPA	GoB	RPA	DPA	GoB	RPA	DPA
Revenue	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Capital	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Grand Total	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Cash Foreign Exchange Spent	Spent from Own Resources		CD/VAT
	Cash	Kind	

RPA Spent (Cumulative to Date)	RPA Claimed		RPA Reimbursed	
	Reporting Quarter	Cumulative to Date	Reporting Quarter	Cumulative to Date

নোটঃ

১. RPA (পুনর্ভরণযোগ্য প্রকল্প সাহায্য) ঘরে ইমপ্রেস্ট, স্পেশাল একাউন্ট ইত্যাদি অন্তর্ভুক্ত থাকবে।
২. "Spent from Own Resources" এই ঘরে সংস্থার নিজস্ব অর্থায়ন থেকে প্রকল্পের জন্য ব্যয় উল্লেখ করতে হবে।
৩. RPA সংক্রান্ত হিসাব প্রযোজ্য না হলে সংশ্লিষ্ট ঘরে "প্রযোজ্য নয়" লিখতে হবে।



Project Monitoring Form: IMED 03/2003 (Revised) (Page 2 of 4)
(Quarterly Progress Report)

ADP: 2020-2021, Reporting Quarter Month of July to September, 2021

B. Quarterly Component-wise Progress
Code

--	--

B.1 Project Title: "Construction of Godowns at Chattogram, Sylhet&Rangpur Regional Offices to increase TCB's Buffer stock Capacity"

B.2 Quarterly Component-wise Progress:

(Amount in Lakh Taka)

Sl. No.	Economic Code	Name of the Component (As per Table E-1 of PP) or (As per Part E (32) of TAPP)	Unit	Cumulative Progress Upto Last June 21			Yearly Target			Progress in Current Quarter			Current Year's Progress			Remarks
				Physical		Financial	Physical		Financial	Physical		Financial	Physical		Financial	
				Qty	%		Qty	%		Qty	%		Qty	%		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
(a) Revenue Component																
1	3111301	দায়িত্বভাভা	জন	0.00	%	0.00	100	%	0.55	100	%	0.0956	100	%	0.0956	
2	3211130	যাতায়াত খরচ	জন	0.00	%	0.00	100	%	1.00	100	%	0.00	100	%	0.00	
3	3111312	মোবাইল/সেলফোন ভাভা	জন	0.00	%	0.00	100	%	0.25	100	%	0.00	100	%	0.00	
4	3211106	আপ্যায়ন খরচ	থোক	0.00	%	0.00	100	%	1.50	100	%	0.00	100	%	0.00	
5	3111332	সম্মানি ভাভা	থোক	0.00	%	0.00	100	%	1.50	100	%	0.00	100	%	0.00	
6	3211107	হায়ারিংচার্জ (পিডি/পিডিসহ প্রকল্প সংশ্লিষ্ট সকলের জন্য পরিদর্শন কার ভাভা)	সংখ্যা	0.00	%	0.00	100	%	23.00	100	%	3.62	100	%	3.62	
7	3211104	আনুষঙ্গিক কর্মচারী/প্রতিষ্ঠান (আউট সোর্সিং)	জন	0.00	%	0.00	100	%	17.50	100	%	3.425	100	%	3.425	
8	3257101	কম্পাউন্ড	সংখ্যা	0.00	%	0.00	100	%	1.00	100	%	0.00	100	%	0.00	
9	3244101	অভ্যন্তরীণ ভ্রমণ ব্যয়	জন	0.00	%	0.00	100	%	6.00	100	%	0.00	100	%	0.00	
10	3211117	ইন্টারনেট/ফ্যাক্স/ টেলেক্স	থোক	0.00	%	0.00	100	%	1.25	100	%	0.00	100	%	0.00	
11	3255102	মুদ্রণ ও বীধাই	থোক	0.00	%	0.00	100	%	0.30	100	%	0.00	100	%	0.00	
12	3255105	অন্যান্য মনোহারী	থোক	0.00	%	0.00	100	%	6.00	100	%	0.00	100	%	0.00	
13	3255104	স্ট্যাম্প ও সীল	থোক	0.00	%	0.00	100	%	0.15	100	%	0.00	100	%	0.00	
14	3211125	প্রচার ও বিজ্ঞাপন	থোক	0.00	%	0.00	100	%	1.00	100	%	0.00	100	%	0.00	
Sub Total (Revenue component)				0.00	%	0.00	100	%	61.00	100	%	7.14	100	%	7.14	

(Signature)

/ca

(b) Capital Component																	
1	4112310	অফিস সরঞ্জামাদি (ফটোকপিয়ার, কালাপ্রিন্টার, সাদা-কালো প্রিন্টার এবং স্ক্যানার)	সংখ্যা	0.00	%	0.00	100	%	0.00	0.00	%	0.00	0.00	%	0.00		
2	4112202	কম্পিউটার/ল্যাপটপ	সংখ্যা	0.00	%	0.00	100	%	0.00	0.00	%	0.00	0.00	%	0.00		
3	4113301	কম্পিউটার সফটওয়্যার (এন্টি-ভাইরাসসহ)	সংখ্যা	0.00	%	0.00	100	%	0.50	100	%	0.00	100	%	0.00		
4	4112314	ফার্মিচার	সেট	0.00	%	0.00	100	%	3.00	100	%	0.00	100	%	0.00		
5	4111401	ভূমি উন্নয়ন	ঘ.মি	0.00	%	0.00	100	%	50.00	100	%	0.00	100	%	0.00		
6	4111315	স্বল্পমূল্যের কাজ (বাউন্ডারী দেয়াল)	মি.	0.00	%	0.00	100	%	50.00	100	%	0.00	100	%	0.00		
7	4111201	অনাবাসিক ভবন (গুদাম নির্মাণ)	ব.মি.	0.00	%	0.00	100	%	235.50	100	%	0.00	100	%	0.00		
8	4111201	অনাবাসিক ভবন (অফিস ভবন নির্মাণ)	ব.মি.	0.00	%	0.00	100	%	100.00	100	%	0.00	100	%	0.00		
9	4111304	অভ্যন্তরীণ সংযোগ সড়ক (মেকাডাম সড়ক, পরবর্তিতে অর্থ প্রাপ্তি সাপেক্ষে আরসিসি করা হবে)	মি.	0.00	%	0.00	100	%	0.00	0.00	%	0.00	0.00	%	0.00		
10	4111307	নিকাশ কাঠামো	মি.	0.00	%	0.00	100	%	0.00	0.00	%	0.00	0.00	%	0.00		
11	4111313	লাইন ও তার	খোক	0.00	%	0.00	100	%	0.00	0.00	%	0.00	0.00	%	0.00		
Sub Total (Capital component)						0.00	%	0.00	100	%	439.00	100	%	0.00	100	%	0.00
Grand Total (a+b)						0.00	%	0.00	100	%	500.00	100	%	7.14	100	%	7.14

নোটঃ

- ২ নং কলামে শুধুমাত্র ঐ সকল অংগের নাম উল্লেখ করতে হবে যে সকল অংগ বাস্তবায়নের জন্য বর্তমান অর্থ বছরে লক্ষ্যমাত্রা স্থির করা হয়েছে এবং যা আইএমইডি ০২/২০০৩ (সংশোধিত) ফরম এর A.2 তে উল্লেখ করা হয়েছে।
- কারিগরি সহায়তা প্রকল্পের ক্ষেত্রে ৩ নং কলামে বাস্তব আউটপুট যেমনঃ রিপোর্ট, প্রশিক্ষণ ইত্যাদি লিপিবদ্ধ করতে হবে।
- পরিমাপযোগ্য বাস্তব অগ্রগতি অর্জিত হলে % দেওয়ার বিষয়টি প্রযোজ্য হবে না (কলাম-৫, ৮, ১১ ও ১৪)। তবে বিবেচনাধীন সময়ে কাজ হওয়া সত্ত্বেও যে সকল অঞ্জের বাস্তব কাজের ফলাফল সংখ্যা/একক পরিমাপযোগ্য হয় নাই, শুধুমাত্র সে ক্ষেত্রে % ব্যবহার করতে হবে। উক্ত অঞ্জের পুরো প্রকল্পকালীন সময়ের তুলনায় সংশ্লিষ্ট সময়ের অগ্রগতির % দিতে হবে। ১৬ নং কলামে % ব্যবহারের কারণ লিপিবদ্ধ করতে হবে।
- যদি কোন অঞ্জের ক্ষেত্রে সংস্থার নিজস্ব সম্পদ থেকে থাকে, তাহলে তা Financial কলামে অন্যান্য হিসাবের সাথে যোগ করে দেখাতে হবে।

(Handwritten signature)

(Handwritten mark)

166

Project Monitoring Form: IMED 03/2003 (Revised) (Page 3 of 4)
(Quarterly Progress Quarter)

ADP: 2020-2021, Reporting Quarter: Month of July to September, 2021

C. Implementation Problems and Suggested Measures
Code

--	--

C.1 Project Title: "Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"

C.2 Implementation Problems:


Problem Number	Problem Type	Description of Problem (s)
1.	Approval Process	Approved
2.	Procurement	The Procurement process of the project has been little bit delayed due to the design approval process from the local authorities.
3.	Management	Project Director has been appointed
4.	Fund Allocation/Release	Fund has been released at 08-09-2021
5.	Manpower Recruitment	Recruitment All manpower as per DPP
6.	Others (specify)	

C.3 Suggested Measures: (In brief and specific)

Problem Number	Measures Suggested
1.	
2.	
3.	
4.	
Others	
None	

C.4 Is the project declared Completed

Yes No


28.09.2021
Project Director/
Authorized Signature
Date:

Head of the Agency/
Authorized Signature
Date:

Secretary/Head of the Planning Wing/Branch
Authorized Signature
Date:

Project Monitoring Form: IMED 03/2003 (Revised) (Page 4 of 4)
(Quarterly Progress Report)
ADP: 2020-2021, Reporting Quarter: Month of July to September, 2021

D. Contract Implementation Report

(Please fill-in this form for goods and works contract of value above Tk. 200.00 lakh and consultancy contract of value above Tk. 100.00 lakh)

Code

--	--

D.1 Project Title: "Construction of Godowns at Chattogram, Sylhet & Rangpur Regional Offices to increase TCB's Buffer stock Capacity"

D.2 Contract Implementation:

(Amount in Lakh Taka)

Sl.No	Description of contracts (as per tender document)	Contract value	Date of work order/contract agreement	Completion date as per contract	Progress	
					Amount paid	Physical (%)
1	Consultant of Drawing, Design, Estimate & Supervision of the Project	9.875 Lakh	13.09.2020	31.12.2022	0.00	100%
2	Providing manpower on outsourcing basis for the project	39.034 Lakh	31.01.2021	31.12.2022	3.425	100%
3	Providing Transportation Services for the project	52.94 Lakh	01.03.2021	31.12.2022	3.62	100%
4	Construction of Godowns at Chattogram TCB's Regional Office.					
5	Construction of Godowns at Sylhet TCB's Regional Office.					
6	Construction of Godowns at Rangpur TCB's Regional Office.					

নোটঃ

- কোন কন্ট্রাক্ট চলমান থাকাকালীন সময়ে প্রতি কোয়ার্টারে এ হকে তথ্য প্রদান করতে হবে। তবে কন্ট্রাক্ট সমাপ্ত হবার পর মাত্র একবারই তার Progress report করতে হবে বারবার নয়।
- কন্ট্রাক্ট সংক্রান্ত হিসাব প্রযোজ্য না হলে সংশ্লিষ্ট ঘরে "প্রযোজ্য নয়" লিখতে হবে।

D.3 Problems/Reasons for Delay in Contract Implementation (if any):

Sl. No.	Description
01	At the implementation Stage, the project is being delayed for Plan approval from the Fire Service & regional Authorities.
02	Due to fund released til date



Project Director/
Authorized Signature
Date: 28.09.2021

Head of the Agency/
Authorized Signature
Date:

Secretary/Head of the Planning Wing/Branch
Authorized Signature
Date: